GOVERNMNET OF ANDHRA PRADESH

ABSTRACT

Water Resources Department – "Somasila Project- Anam Sanjeeva Reddy High Level Lift Canal Phase-II-Construction of Three (3 Nos.) Balancing Reservoirs, Gravity canal including CC lining along with CM&CD works, one lift including construction of Pump House, procurement, erection testing and commissioning of electro-mechanical, Hydro-Mechanical and Pressure mains for I.P creation of IP 47,000 acres ayacut in Duttalur, Vinjamur, Udayagiri and Marripadu Mandals in SPSR Nellore District" - 2nd Revised Administrative Sanction for an amount of **Rs.1953.49 Crores** – Orders - Issued.

WATER RESOURCES (Projects-II) DEPARTMENT

G.O.MS.No. 7 **Dated: 25-01-2019**

Read the following:

1. G.O.Ms.No.81, I&CAD(PW.M&MI-R1)Department, dated:05.11.2012.
2. G.O.Ms.No.120, Irrigation & CAD (P.W.M&MI-R1)Department, dated:21.12.2013.
3. From the CE, NTR Telugu Ganga Project, Lr.No.CE/NTR-TGP/ TPT/ P&M/ AEE4/ 11966, dated:23.07.2016, 09.09.2016, 22.02.2017, 15.05.2017, 15.07.2017 and 05.10.2017.

-------XXXX--------

ORDER:-

In the reference 1st read above, Government have accorded in principle' administrative sanction for an amount of Rs.785.00 Crores for Construction of Somasila High Level Canal (LIS) in SPSR Nellore District, to be taken up in two stages. Under stage-I, a detailed investigation, preparation of estimate and L.P schedules etc are to be taken up. After this process is over, execution of scheme is to be taken up under stage -II.

2) In the reference 2nd read above, Government have accorded revised administrative sanction for an amount of Rs.1532.19 Crores for the work of construction of Anam Sanjeeva Reddy Somasila High Level Lift Canal. The execution of the scheme shall be taken up under EPC mode in a Phased manner i.e. in Phase-I, formation of four balancing reservoirs including 5 pumping stations and excavation of 51.991 km of canal to irrigate an ayacut of 43,000 acres costing Rs.1080.59 Crores which is inclusive of Preliminaries and other provisions. The remaining work will be taken under phase-II after testing the scheme for its efficiency under Phase-I. Further the estimates were done on tentative drawings and that sub-strata exploration had not been done to make detailed estimates. In order to compress the time required to complete the project and to give benefit to farmers as quickly as possible and taking into consideration that detailed estimates would take further time, the Government have decided to relax G.O.Ms.No.1, Finance (W&P-F7) Department, dated:25.02.2012 which stipulates that an irrigation project has to be taken up in two stages, i.e., detailed survey stage and execution stage. The Government ordered that the project shall be taken up under EPC mode and that stage I & II of the project shall be taken up simultaneously.

3) In the reference 3rd read above, the Chief Engineer, NTRTGP, Tirupati has requested to accord revised administrative approval for Phase-I works based on detailed estimate and cost of Phase-II works based on a tentative estimate (2018-19) which is worked out to Rs.1993.59 Crores. There is overall increase of Rs.461.40 Crores over administrative sanction value of Rs.1532.19 Crores in G.O.Ms.No.120, Irrigation & CAD(PW.M&M1-R1) Department, dated:21.12.2013, duly relaxing the G.O.Ms.No.120, Irrigation & CAD(PW.M&MI-RI) Department, dated:21.12.2013 so as to facilitate for commencement of Somasila High Level Lift Irrigation Canal Phase-II works on par with Phase-I works, as the Phase –I works is under advanced stage of

completion (completed to a tune of 52%) and permission to take up Phase-II works on EPC system.

4) Government after careful examination of the proposal, hereby accord 2nd Revised administrative sanction for an amount of **Rs.1953.49 Crores** (Rupees nineteen hundred fifty three cores and forty nine lakhs) for the work of "Somasila Project - Anam Sanjeeva Reddy High Level Lift Canal Phase-II Construction of Three (3 Nos.) Balancing Reservoirs, Gravity canal including CC lining along with CM&CD works, one lift including construction of Pump House, procurement, erection testing and commissioning of electro-mechanical, Hydro-Mechanical and Pressure mains for I.P creation of 47,000 acres ayacut in Duttalur, Vinjamur, Udayagiri and Marripadu Mandals in SPSR Nellore District", and also permit the Chief Engineer, NTRTGP, Tirupati to take up Phase-II works on EPC turnkey system.

5) The expenditure mentioned at para (4) above is chargeable under Head of Account 4700 Capital Outlay on Major Irrigation -01 Major Irrigation- Commercial - M.H.112 Somasila Project - G.H.11 State Development Schemes – S.H (27) Canals and Distributaries -530 Major works- 531 Other Expenditure.

6) The Chief Engineer, NTRTGP, Tirupati shall take necessary action accordingly.

7) This order issues with the concurrence of Finance (FMU-W.R.II) Department, vide their U.O.No.FMU0PC(WR2)/65/2018(Computer No.747835), dated:24.01.2019.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To:
The Chief Engineer, NTRTGP, Tirupati.

Copy to:

The P.S. to Prl.Secretary to Hon'ble CM.
The P.S to Hon'ble Minister Finance.
The P.S to Hon'ble Minister (WRD).
The P.S to Secretary to Govt., (WRD).
The Accountant General, A.P. Hyderabad.
The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.
The Finance (FMU-W.R.II) Department.
Sf/Sc.

// FORWARDED::BY ORDER //

SECTION OFFICER